



7601 Lewinsville Rd, Suite 101
McLean, VA 22102

Phone: 703-342-0006
Fax: 703-462-9330
E-mail: info@powerloft.com

www.powerloft.com

Overview: Clark Construction reports that Phase II – B construction is progressing on schedule and cited the following daily average head count for the various trades involved:

Electrical:	Dynalectric – 70+
Mechanical:	Bowers – 35+
Drywall:	Precision Drywall – 25
Sprinkler:	Chesapeake Sprinkler – 8
Waterproofing:	Prospect – 15
Painting:	Hunt and Walsh – 5
GC:	Clark – 8

Summary of Major Items Addressed

Electrical:

Installed output switchboards
Termination work 30% along with the two 2.25MW Hitecs rotary power units
Termination work 25% along with the two 2.0 MW mechanical gensets
Implementing electrical testing for all four units
Completed conductor installation for initial 480 volt electric distribution

Mechanical:

Completed primary 18" chilled water loop
Integrating initial two 600 ton chillers
Four 240 ton air handlers set beneath bays 7 and 8

Office:

Ductwork completed
Electrical rough-in 90% completed
Drywall 75% completed
Frame in and drywall completed in BMS room

Raised:

Framing completed in West Wing
Drywall 80% complete
All dunnage platforms set over forced air floor openings
Stage one cleaning

Perimeter:

Completed 35% of 8' perimeter security fencing
Access road and parking areas in rear expanded to accommodate working population
Fiberlight terminated fiber at entrance

Contacts:

Power Loft:	Jim Coakley, jcoakley@powerloft.com , (703) 342-0001--Development David Ruppe, drupe@powerloft.com , (703) 342-0002--Construction
Virginia Brokerage:	Rob Walters, rwalters@milrealty.com , (703) 760-9064
National Brokerage:	Pete Marin, pmarin@t5-mcf.com , (404) 518-5806

CONSTRUCTION PHOTOS



HVAC Gensets installed with mufflers and SCR support steel



Hitec #2 being swung into place



Switchgear meets cable



Office drywall progressing



Placing rebar into location for the UREA pad



Office skin caulking