



7601 Lewinsville Rd, Suite 101  
McLean, VA 22102

Phone: 703-342-0006  
Fax: 703-462-9330  
E-mail: [info@powerloft.com](mailto:info@powerloft.com)

[www.powerloft.com](http://www.powerloft.com)

**Overview:** Clark Construction reports that Phase II – B construction is progressing on schedule and cited the following daily average head count for the various trades involved:

<b>Electrical:</b>	Dynalectric – 70+
<b>Mechanical:</b>	Bowers – 35+
<b>Drywall:</b>	Precision Drywall – 25
<b>Sprinkler:</b>	Chesapeake Sprinkler – 8
<b>Waterproofing:</b>	Prospect – 15
<b>Painting:</b>	Hunt and Walsh – 5
<b>GC:</b>	Clark – 8

**Summary of Major Items Addressed**

**Electrical:**

Installed output switchboards  
Termination work 30% along with the two 2.25MW Hitecs rotary power units  
Termination work 25% along with the two 2.0 MW mechanical gensets  
Implementing electrical testing for all four units  
Completed conductor installation for initial 480 volt electric distribution

**Mechanical:**

Completed primary 18" chilled water loop  
Integrating initial two 600 ton chillers  
Four 240 ton air handlers set beneath bays 7 and 8

**Office:**

Ductwork completed  
Electrical rough-in 90% completed  
Drywall 75% completed  
Frame in and drywall completed in BMS room

**Raised:**

Framing completed in West Wing  
Drywall 80% complete  
All dunnage platforms set over forced air floor openings  
Stage one cleaning

**Perimeter:**

Completed 35% of 8' perimeter security fencing  
Access road and parking areas in rear expanded to accommodate working population  
Fiberlight terminated fiber at entrance

**Contacts:**

Power Loft:	Jim Coakley, <a href="mailto:jcoakley@powerloft.com">jcoakley@powerloft.com</a> , (703) 342-0001--Development David Ruppe, <a href="mailto:drupe@powerloft.com">drupe@powerloft.com</a> , (703) 342-0002--Construction
Virginia Brokerage:	Rob Walters, <a href="mailto:rwalters@milrealty.com">rwalters@milrealty.com</a> , (703) 760-9064
National Brokerage:	Pete Marin, <a href="mailto:pmarin@t5-mcf.com">pmarin@t5-mcf.com</a> , (404) 518-5806

# CONSTRUCTION PHOTOS



HVAC Gensets installed with mufflers and SCR support steel



Hitec #2 being swung into place



Switchgear meets cable



Office drywall progressing



Placing rebar into location for the UREA pad



Office skin caulking